EXTENSION OF TIME PROPOSAL

1	Name of Work	Drilling of Borewell and Providing Pump and Motor at in Ward no-08 Jakkur
2	Amount of Work Portion	4807781.00
3	Estimated Cost	55.00 Lakhs
4	Name of Contractor	Sri. H Gangadhar
5	Agreement No	
6	No and date under which work order issued	BBMP/EE/BTP/WO/210/2022-23, Date: 28.03.2023
7	Time limit originally fixed for completion	90 Days
8	Date of application by the contractor for granting extension of time	22-06-2023
9	Date of receipt of application in the sub division office	22-06-2023
10	Extension granted if any	Nil
	i)	—
	ii)	—
11	Work carried out by the contractor during the original period stipulated in the contract	— Nil —
12	Work carried out during 1st extension	Nil
13	Work carried out during 2nd extension	Nil
14	Time now applied for	376 Days. 28.6.23 to 8.7.24
15	Date of recommending time limit applied for	
16	Whether the original application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	100 %
18	Probable time required for completion of remaining work	8.7.24
19	Cost of work charged establishment charged on the work after the expairy of original period.	Nil
20	Whether notice as per clause of contract has been issued.	No
21	Remarks of the AEE and the daily rate of penalty proposed	Work delayed Due to India MP Election model code to conduct & also waste spot dispute for Borewell drilling. Hence EOT may be Approved.
22	Remarks of the EE with the daily rate of penalty proposed	As per AEE recommendation EOT may be Approved with penality.

Assistant Engineer
ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬೃಬೆಂಮ ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Executive Engineer
Byatarayanapura Division, Bangalore-92.
ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ವಿಭಾಗ
ಬೃಬೆಂ.ಮ.ಪಾ. ಬೆಂಗಳೂರು.

Assistant Executive Engineer
Byatarayanapura Sub Division, Bangalore-24.
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬೃಬೆಂಮ ಬೆಂಗಳೂರು-24

ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned by CamScanner